

Weekly Project Meeting Agenda (W.P.M.)

Date: September 8th, 2021

Project: NH 0212(165)224, Highway 212 Potter County, SD

Public

- I. Review Project Schedule.
 - B&B working on storm sewer, should be done this week.
 Subgrading in Phases 5. Finished hauling base course last night into Phase 4.
 - Degroot working on driveways in Phase 3.
 - J&N seeding to seed Phase 2 by end of week.
 - Existing light poles from Park St. east to Harrison St. to be removed. New light poles being erected this week in Phase 2.
 - Finished sealing Phase 3 Last week.
 - Reede setting stringline & trimming in Phase 4. Hopefully pave Friday.
 - Scotts Engineering was here yesterday to set paving hubs.
 - Jensen scheduled to asphalt in Phase 3 next Wednesday.
- II. Utility Issues.
 - Intrastate Pipelines when we start work in Phase 6.
- II. Questions & Concerns

•

IV. Recommendations None

•

(Thank and Dismiss Public)



Contractor/OWNER

- A. Safety Concerns.
 - None at this time.
- B. Staking Items.
 - Glen was here Yesterday to set paving hubs, a few radius points and some misc. surveying.
- C. Contractor/Owner Topics.
 - Need entire highway in Phases 2 & 3 cleared by the end of today for profiling tomorrow morning.
 - If you move barricades please move back at the end of the day.
- D. Pay estimate items w/DOT
 - Next pay estimate cut off is September 10th.
- E. Subcontractor pay items: (list all subs working and items for payment on the next estimate
 - 1. Lien Notices
 - 2. Lien waivers



- F. WWD (weather working days) on critical path schedule since last meeting as compared to by the project owner
 - 1. Number of WWD days charged: 2, Thursday and Friday to wet for B&B to work on critical path.
 - 2. Number of WWD days not charged:
 - 3. WWD days to date: 20
 - 4. Resolution needed on WWD (date of work in question): Dispute, if necessary.
 - 5. Critical path item(s) for upcoming week
 - Storm sewer Phase 5.
 - Subgrading Phases 5.
 - Basecourse Phase 5.
 - Mainline paving Phases 4 & 5.
 - Asphalt tie ins Phase 3.
 - Traffic control Phase 3.
- **G.** Schedule update: (hand out updated schedule)
 - 1. RCI meeting schedule (note any changes)
 - 2. Subs meeting schedule (list by name when working)

-

H. Change orders



1.	Need	to	req	uest	_
----	------	----	-----	------	---

- 2. Status of pending -
 - .
- I. Material Issues/Certifications
 - 1. Sampling
 - •
 - 2. Testing -
 - **3.** DOT 18's
 - •
 - 4. Certifications -
- J. Plans/Specification Issues
 - 1. Interpretation
 - 2. Application
 - 3. Notice/Claim Status
- K. Personnel/Inspector Needs
- L. Other



Date: 9/08/2021

Sign-Up List

<u>Name</u>	Company	
Jarrad Aason	Reede Construction	
Chad Pitlick	Avera	_
Barry Eikamp	Citizen	_
Russ Anderson	City	
Chad Howard	БОТ	
		_
		_
		_
		-

