

Weekly Project Meeting Agenda (W.P.M.)

Date: April 21th, 2021

Project: NH 0212(165)224, Highway 212 Potter County, SD

Public

- I. Review Project Schedule.
 - Detour ramp to be paved Wednesday & Thursday. Striping scheduled Friday. Close Phase II on Friday/Saturday Milling to start Monday.
- II. Utility Issues.

•

- II. Questions & Concerns
 - Closing Phase 2, from Mannston St. to Exene St. Friday/Saturday.
- IV. Recommendations

•

(Thank and Dismiss Public)

Contractor/OWNER



- A. Safety Concerns.
 - None at this time.
 - Truck crossing signs by CHS on Court St.
- B. Staking Items.
 - Blue Topping. Glen Blue topped the detour ramp April 12th.
 - Removal Limits in Phase II have been staked.
- C. Contractor/Owner Topics.
 - Lab Trailer. Needs steps raised and water. Water hydrant to be installed this weekend.

•

- D. Pay estimate items w/DOT
 - Weekly resolution on RCI quantities(list items)
- E. Subcontractor pay items: (list all subs working and items for payment on the next estimate
 - 1. Lien Notices
 - 2. Lien waivers
- F. WWD (weather working days) on critical path schedule since last



meeting as compared to by the project owner

- 1. Number of WWD days charged:
- 2. Number of WWD days not charged:
- 3. WWD days to date: 7.5
- 4. Resolution needed on WWD (date of work in question): Dispute, if necessary.
 - a. No work this entire week because of cold temps. Unable to complete critical path item of paving detour. Estimate another 2 days.
- 5. Critical path item(s) for upcoming week:
 - Asphalt detour Wednesday and Thursday
 - Traffic control Friday and Saturday
 - Stripe detour Friday
 - Removal of Asphalt Phase 2 on Monday
- **G.** Schedule update: (hand out updated schedule)
 - 1. RCI meeting schedule (note any changes)
 - 2. Subs meeting schedule (list by name when working)

_

H. Change orders

- 1. Need to request Sanitary sewer services, Radius at Mannston and Court St. to be prepped and asphalted.
- Status of pending Radius prepped for asphalt at intersection of Court St. & Mannston St. and asphalting of said intersection.



- I. Material Issues/Certifications
 - 1. Sampling -
 - 2. Testing –

3. DOT 18's –

- 4. Certifications -
 - DOT 97

- J. Plans/Specification Issues
 - 1. Interpretation
 - 2. Application
 - 3. Notice/Claim Status
- K. Personnel/Inspector Needs

•

L. Other

•



Date: 4/14/2021

Sign-Up List

<u>Name</u>	Company
Jarrad Aason	Reede Construction
Chad Howard	DOT
Greg Gerber	City of Gettysburg
Dean Vandewiele	DOT