



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425

Weekly Project Meeting Agenda (W.P.M.)

Date: April 14th, 2021

Project: NH 0212(165)224, Highway 212 Potter County, SD

Public

- I. Review Project Schedule.
 - Detour ramp to be paved next Tuesday & Wednesday. Striping scheduled for next Thursday. Close Phase II on Thursday. Milling to start Thursday afternoon possibly.

- II. Utility Issues.
 -

- II. Questions & Concerns None
 - Closing Phase 2, from Mannston St. to Exene St. next Thursday. I'll let business owners know a day or 2 in advance.

- IV. Recommendations None
 -

(Thank and Dismiss Public)



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425

Contractor/OWNER

- A. Safety Concerns.
 - None at this time.
 - Truck crossing signs by CHS on Court St.

- B. Staking Items.
 - Blue Topping. Glen Blue topped the detour ramp last Monday morning
 - Removal Limits in Phase II have been staked.

- C. Contractor/Owner Topics.
 - Lab Trailer. Needs steps raised and water.
 - B&B Contracting needs to submit a contact/phone number to Todd Goldsmith for getting pricing for lining the sanitary sewer services for the city of Gettysburg.

- D. Pay estimate items w/DOT
 - Weekly resolution on RCI quantities(list items)

- E. Subcontractor pay items: (list all subs working and items for payment on the next estimate)
 1. Lien Notices
 2. Lien waivers



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425

F. WWD (weather working days) on critical path schedule since last meeting as compared to by the project owner

1. Number of WWD days charged:
2. Number of WWD days not charged:
3. WWD days to date: 1.5
4. Resolution needed on WWD (date of work in question): Dispute, if necessary.
 - a. No work this entire week because of cold temps. Unable to complete critical path item of paving detour. Estimate 6 days
5. Critical path item(s) for upcoming week:
 - Asphalt detour next week
 - Traffic control next week
 - Stripe detour next week
 - Removal of Asphalt – Phase 2

G. Schedule update: (hand out updated schedule)

1. RCI meeting schedule (note any changes)
2. Subs meeting schedule (list by name when working)

-

H. Change orders

1. Need to request – Sanitary sewer services, Radius at Mannston and Court St. to be prepped and asphalted.



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425

2. Status of pending – Radius prepped for asphalt at intersection of Court St. & Mannston St. and asphaltting of said intersection.

I. Material Issues/Certifications

1. Sampling –
2. Testing –
 -
3. DOT 18's –
 -
4. Certifications –
 - DOT 97
 - Lighting submittals need to be revised & resubmitted by Logan Electric for review and approval.

J. Plans/Specification Issues

1. Interpretation
2. Application
3. Notice/Claim Status

K. Personnel/Inspector Needs

-



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425

L. Other

•

Date: 4/14/2021

Sign-Up List

<u>Name</u>	<u>Company</u>
Jesse Bruns	Reede Construction
Jarrad Aason	Reede Construction
Chad Howard	DOT
Dan Vockrodt	DOT
Todd Goldsmith	KLJ-City of Gettysburg
Greg Gerber	City of Gettysburg
Russell Anderson	City of Gettysburg
Bill Wuttke	City of Gettysburg
Sandy Hagny	County Commissioner
Shirley Perman	Guest