



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425

Weekly Project Meeting Agenda (W.P.M.)

Date: May 12th, 2021

Project: NH 0212(165)224, Highway 212 Potter County, SD

Public

- I. Review Project Schedule..
 - B&B installing storm sewer, work will continue for remainder of the week. Start work on box culvert at Mannston St. Monday.

- II. Utility Issues.
 - Venture has lines running over the box culvert at Mannston St. intersection. Request that they be on site Monday while the removal of the box culvert is taking place.
 - Power to light poles has been reconnected. Street Lights are back on.

- II. Questions & Concerns
 - Post Master requested that the mailboxes be put in at their permanent location as they are not going back up on the highway after construction.
 - Langer Family Foods has requested that their business have a sign put up on the detour route.
 - Concerned citizens requested some arrow signs be placed in a couple locations to better clarify the detour route.
 - Asphalt on Court St. is breaking up in front of county shop

- IV. Recommendations None
 -

(Thank and Dismiss Public)



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425

Contractor/OWNER

- A. Safety Concerns.
 - None at this time.

- B. Staking Items.
 - Box culvert at Mannston St.
 - Approach at grain elevator
 - Benchmarks or control points

- C. Contractor/Owner Topics.
 - City Requested As Builts for the entire project upon completion.

- D. Pay estimate items w/DOT
 - Last pay estimate cut off was May 8th.

- E. Subcontractor pay items: (list all subs working and items for payment on the next estimate)
 1. Lien Notices
 2. Lien waivers



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425

F. WWD (weather working days) on critical path schedule since last meeting as compared to by the project owner

1. Number of WWD days charged:
2. Number of WWD days not charged:
3. WWD days to date: 11.5
4. Resolution needed on WWD (date of work in question): Dispute, if necessary.
 - Rained Saturday & Sunday, couldn't get started with work until about 2pm Monday. 2.5 days.
5. Critical path item(s) for upcoming week:
 - Storm sewer, Phase II
 - Box culvert
 - Sanitary sewer services

G. Schedule update: (hand out updated schedule)

1. RCI meeting schedule (note any changes)
2. Subs meeting schedule (list by name when working)

-

H. Change orders

1. Need to request –
2. Status of pending –



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425

- Barry is going to get a sign for grocery store

I. Material Issues/Certifications

1. Sampling –
2. Testing –
 -
3. DOT 18's –
 -
4. Certifications –
 -
 -

J. Plans/Specification Issues

1. Interpretation
2. Application
3. Notice/Claim Status

K. Personnel/Inspector Needs

-



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425

L. Other

•

Date: 5/12/2021

Sign-Up List

<u>Name</u>	<u>Company</u>
Jarrad Aason	Reede Construction
Jesse Bruns	Reede Construction
Adam Roseland	City of Gettysburg
Philip Nagel	City of Gettysburg
Greg Gerber	City of Gettysburg
Brad Saltsman	Potter County Highway
Chad Howard	DOT
Dan Vockrodt	DOT
Blake Bellikka	B&B Contracting
Gregory Roseland	R&K Mechanical



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425