



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425

Weekly Project Meeting Agenda (W.P.M.)

Date: May 19th, 2021

Project: NH 0212(165)224, Highway 212 Potter County, SD

Public

- I. Review Project Schedule..
 - B&B has box culvert installed. Working on storm sewer and water valves. Also has started hauling out dirt and subgrading this week.
 - R&K Mechanical finished sanitary sewer Main replacement yesterday in Phase II.

- II. Utility Issues.
 - None at this time.

- II. Questions & Concerns
 - Concerned citizens requested some arrow signs be placed in a couple locations to better clarify the detour route. TSI came and did this last week. Also added 2 No Truck signs on Custer Ave.
 - Asphalt on Court St. is breaking up in front of county shop. Jensen's came and patched it yesterday.
 - Stop sign for East bound traffic at Mannston St. intersection has been lowered.

- IV. Recommendations None
 -

(Thank and Dismiss Public)



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425

Contractor/OWNER

- A. Safety Concerns.
 - None at this time.

- B. Staking Items.
 -

- C. Contractor/Owner Topics.
 - City Requested As Builts for the entire project upon completion. DOT said they would pay Scotts Engineering under the 3 man survey crew hours. City would like locations and depths where ever possible of all utilities.
 - DOT/Contractor finalizing an agreement to perform work in Phase 3 full width in light of the added sanitary sewer replacement along with services.

- D. Pay estimate items w/DOT
 - Last pay estimate cut off was May 22nd.

- E. Subcontractor pay items: (list all subs working and items for payment on the next estimate)
 1. Lien Notices



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425

2. Lien waivers

F. WWD (weather working days) on critical path schedule since last meeting as compared to by the project owner

1. Number of WWD days charged:
2. Number of WWD days not charged:
3. WWD days to date: 11.5
4. Resolution needed on WWD (date of work in question): Dispute, if necessary.
5. Critical path item(s) for upcoming week:
 - Storm sewer, Phase II
 - Subgrading, Fabric placement, and Gravel to start next week

G. Schedule update: (hand out updated schedule)

1. RCI meeting schedule (note any changes)
2. Subs meeting schedule (list by name when working)

-

H. Change orders

1. Need to request –



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425

2. Status of pending –

- Barry has a sign for grocery store ordered.

I. Material Issues/Certifications

1. Sampling –

2. Testing –

-

3. DOT 18's –

-

4. Certifications –

-
-

J. Plans/Specification Issues

1. Interpretation

2. Application

3. Notice/Claim Status

K. Personnel/Inspector Needs

-



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425

L. Other

Date: 5/26/2021

Sign-Up List

<u>Name</u>	<u>Company</u>
Jarrad Aason	Reede construction
Jesse Bruns	Reede Construction
Dennis Degroot	Degroot Concrete & Construction
Greg Roseland	K&J Mechanical
Chad Howard	DOT
Dan Vockrodt	DOT
Bill Wuttke	Gettysburg Mayor
Brad Saltsma	Potter County Highway Department
Darrell Utter	KLJ
Andy Hendrichson	B&B Contracting
Neil Bellikka	B&B Contracting



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425