



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425

Weekly Project Meeting Agenda (W.P.M.)

Date: August 11th, 2021

Project: NH 0212(165)224, Highway 212 Potter County, SD

Public

- I. Review Project Schedule.
 - Loisuea should finish milling today in Phases 4 & 5.
 - B&B working on removals in phase 4 & 5, starting on storm sewer today in phase 4 & 5.
 - Reede paving mainline, intersections, fillets, and curb & gutter in Phase 3.
 - R&K Mechanical to start sanitary sewer services in Phase 4 & 5 this week.
 - Degroot working on sidewalks and driveways in Phase 3.
 - J&N seeding to seed Phase 2 in the next week.
 - Conduit needs to be installed under north intersections in Phase 3 prior to paving on Monday
 - Existing light poles from Park St. east to Harrison St. to be removed.

- II. Utility Issues.
 - Venture has 2 junction boxes that need to be raised or moved.
 - Power pole on Harrison St. needs to be moved.

- II. Questions & Concerns
 -

- IV. Recommendations None
 -

(Thank and Dismiss Public)



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425

Contractor/OWNER

- A. Safety Concerns.
 - [None at this time.](#)

- B. Staking Items.
 -

- C. Contractor/Owner Topics.
 -

- D. Pay estimate items w/DOT
 - [Next pay estimate cut off is August 13th.](#)

- E. Subcontractor pay items: (list all subs working and items for payment on the next estimate)
 1. Lien Notices
 2. Lien waivers



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425

F. WWD (weather working days) on critical path schedule since last meeting as compared to by the project owner

1. Number of WWD days charged:
2. Number of WWD days not charged:
3. WWD days to date: 15
4. Resolution needed on WWD (date of work in question): Dispute, if necessary.
5. Critical path item(s) for upcoming week:
 - Concrete paving Phase 3
 - Milling in Phase 4 & 5
 - Removals Phase 4 & 5
 - Storm sewer Phases 4 & 5
 - Sanitary sewer services Phase 4 & 5

G. Schedule update: (hand out updated schedule)

1. RCI meeting schedule (note any changes)
2. Subs meeting schedule (list by name when working)

-

H. Change orders

1. Need to request –
2. Status of pending –



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425

• .

I. Material Issues/Certifications

1. Sampling –

•

2. Testing –

•

3. DOT 18's –

•

4. Certifications –

•

J. Plans/Specification Issues

1. Interpretation

2. Application

3. Notice/Claim Status

K. Personnel/Inspector Needs

•

L. Other



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425

Date: 8/11/2021

Sign-Up List

<u>Name</u>	<u>Company</u>
Jarrad Aason	Reede Construction
Travor Bohle	MDU
Greg Roseland	R&K Mechanical
Chad Howard	DOT
Jesse Bruns	Reede Construction
Chad Pitlick	Avera
Greg Gerber	City of Gettysburg
Andy Hendrickson	B&B Contracting



5237 E Hwy 12, STE. 1 - Aberdeen, South Dakota 57401 - Office (605) 225-7082 - Fax (605) 225-4425
